

MODULAR ASSEMBLY ESTIMATE

Project: PDF Test · Country: USA · Currency: USD

MODULES	RATE / MODULE	FINAL AMOUNT
18	\$23,000	\$455,850

PROCESS COST BREAKDOWN

Process	Amount
Factory assembly	\$227,700
Transport / haul	\$20,250
Crane / lift	\$21,600
Site installation	\$144,900
Margin	\$41,400
SUBTOTAL	\$455,850
Tax (USA)	\$0 (0%)
GRAND TOTAL	\$455,850

ASSEMBLY & LOGISTICS SCOPE

Item	Quantity	Unit
Modules	18	ea
Assembly hrs per module	18.0	hr

Item	Quantity	Unit
Transport distance	250.0	km
Crane lifts	18	lifts

FINAL MODULAR AMOUNT

\$455,850

Includes tax · USD · Kit-of-parts assembly + transport + install